


# Bond Program Status Report

Through June 2019

#### 2014 Bond Program Executive Summary

#### June 2019



#### **Overall Program Perspective**

Summer construction is underway!

#### MWSDVE Change: Consultants: no change; Contractors: +0.1%; Apprenticeship: -1% MWSDVE Participation: Consultants: 13.9%; Contractors: 13.0%; Apprenticeship: 19%

#### **Budget Perspective**

This month the overall Program Reserve was unchanged, while the Reserve + Project Contingencies decreased by (\$493K). All projects remain within their current approved budgets. Primary cost events were:


- ACMA's forecasted contingency decreased by \$132K due to additional A/E fees required for the extended construction schedule.
- Five Oaks' forecasted contingency decreased by \$175K due to additional A/E fees, as well as existing conditions clarifications and corrections.
- Mountainside's forecasted contingency decreased by \$166K, mainly due to the resolution of a subcontractor claim against the project.
- Staff is working closely with the contractor for Aloha HS Seismic in order to negotiate a contract for the Summer 2020 work. We are currently projecting that a \$6M-\$8M budget increase will be necessary to complete the roof-level seismic upgrades and roof replacement.
- West TV Roof's budget increased by \$245K due to the received Design-Build proposal. Executing the work with an accelerated schedule became necessary after no bids were received twice.

#### Schedule Perspective

- Interior work continues at William Walker, and the PV system—usually installed in the Fall after school starts—is scheduled to begin in July. Project is on track for substantial completion in August.
- Classroom Door Locks has ordered all hardware and final installations are being schedule as it arrives. A handful of Elementary Schools remain, and all schools will be complete by the start of school.
- ACMA has begun asbestos abatement and is on track to begin demolition in July. Groundbreaking ceremony is tentatively scheduled for September.
- Aloha HS Seismic's Summer 2019 upgrades are underway throughout the school. The schedule is on track for a timely completion.
- There is a significant amount of work currently underway at Five Oaks. The current phases are on schedule for completion in late August, however there does remain significant schedule risk. We are working closely with the contractor to ensure work progresses as expeditiously as possible.

## School Bond Program 2019 Activity Map





#### 2014 Bond Program Scorecard June 2019


Performance Key
Green = On Track
Yellow = Watchlist
Red = Trouble
Gray = Milestone Complete
(Date) = Target
Date = Actual
N/A = Not Applicable

Current Performance Metrics	Hazeldale ES Replacement	William Walker Replacement	ACMA Replacement	Five Oaks Renovation	Maintenance Facility	Aloha High School Seismic & Roofing	Highland Park HVAC	West TV Roof	Cedar Mill Roof & HVAC	Beaver Acres Seismic & Renovation	Whitford Roof & HVAC	Terra Linda Repipe
Overall Budget Performance	On Track	Watchlist	On Track	Watchlist	On Track	Watchlist	Watchlist	On Track	On Track	On Track	On Track	On Track
Budget Percent Complete	98.00%	72.00%	9.00%	47.00%	36.00%	6.00%	5.00%	5.00%	6.00%	0.00%	0.00%	0.00%
Overall Schedule Performance	On Track	On Track	On Track	On Track	On Track	On Track	Watchlist	Watchlist	On Track	On Track	On Track	On Track
Schedule Percent Complete	99.00%	85.00%	0.00%	43.00%	30.00%	4.00%	0.00%	0.00%	10.00%	0.00%	0.00%	0.00%


					1			-		1		
Schedule Milestones	Hazeldale ES	William Walker	ACMA	Five Oaks	Maintenance	Aloha High School	Highland	West TV Roof	Cedar Mill Roof &	Beaver Acres Seismic &	Whitford Roof	Terra Linda
Selicular Milestolics	Replacement	Replacement	Renovation	Renovation	Facility	Seismic & Roofing	Park HVAC		HVAC	Renovation	& HVAC	Repipe
Design Team Contracted	5-2016	11-2016	5-2016	6-2016	6-2016	9-2018	9-2018	11-2018	9-2018	(7-2019)	(8-2019)	(7-2019)
Design - Schematic Design	8-2016	6-2017	3-2018	10-2017	3-2017	11-2018	10-2018	12-2018	10-2018	(9-2019)	(8-2019)	(9-2019)
Design - Design Development	10-2016	8-2017	8-2018	11-2017	10-2018	1-2019	11-2018	1-2019	11-2018	(11-2019)	(10-2019)	(11-2019)
Design - Construction Documents	1-2017	10-2017	2-2019	5-2018	1-2019	3-2019	3-2019	2-2019	1-2019	(1-2020)	(12-2019)	(1-2020)
Permitting - Land Use	7-2017	9-2017	1-2019	3-2018	1-2019	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Permitting - Site Development	6-2017	7-2018	5-2019	7-2018	4-2019	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Permitting - Building	8-2017	8-2018	(7-2019)	6-2018	4-2019	(7-2019)	(5-2020)	(7-2019)	5-2019	(5-2020)	(5-2020)	(6-2020)
Construction - Contract Award	3-2017	1-2018	5-2019	9-2017	7-2017	2-2019	(8-2019)	(7-2019)	3-2019	(2-2020)	(8-2019)	(3-2020)
Construction - Start	6-2017	5-2018	(7-2019)	6-2018	3-2019	6-2019	(6-2020)	(7-2019)	6-2019	(6-2020)	(6-2020)	(6-2020)
Construction - Finish	8-2018	(8-2019)	(8-2021)	(8-2020)	(8-2020)	(8-2020)	(9-2020)	(8-2020)	(8-2020)	(8-2020)	(9-2020)	(9-2020)
Owner Activities - FF&E Ordered	5-2018	3-2019	(2-2021)	3-2019	N/A	N/A	N/A	N/A	N/A	(6-2020)	N/A	N/A
Owner Activities - FF&E Delivered	8-2018	(8-2019)	(5-2021)	(8-2020)	N/A	N/A	N/A	N/A	N/A	(8-2020)	N/A	N/A
Owner Activities - Occupancy	8-2018	(8-2019)	(6-2021)	(8-2020)	(8-2020)	N/A	N/A	N/A	N/A	(8-2020)	(9-2020)	(9-2020)
Project Complete (Month - Year)	8-2018	(8-2019)	(8-2021)	(8-2020)	(8-2020)	(8-2020)	(8-2020)	(8-2019)	(8-2019)	(8-2020)	(8-2020)	(9-2020)
Equity Goals												
Participation	Target %	Current %	Change %									
MWSDVE - Consultants	10.0%	13.9%	No change	1								
MWSDVE - Contractors	10.0%	13.0%	0.10%									
Apprenticeship	10.0%	19.0%	-1.00%									

#### **2014 Construction Bond Program**

Equity Performance June 2019 Report



\*Minority, Women and Service Disabled Veteran Owned Enterprises



### 2014 Bond Program Financial Status Report Financial Summary

Project List	ginal Budget	Revised Approved Current Budget	E	May-19 Est @ Comp	June-19 Est @ Comp	Net Continger	псу В	Balance	Budget Summary Notes
ACMA Replacement	\$ 28,300,000	\$ 39,432,555	\$	39,432,555	\$ 39,432,555	\$ 5,796,870		17.2%	Current contingency decreased by (\$132K) due to additional A/E fees required for extended construction schedule
AHS Title IX Compliance	\$ 2,000,000	\$ 3,453,433	\$	3,453,433	\$ 3,453,433				Completed; Final Cost
Capital Center Improvements & Data Center	\$ 5,000,000	\$ 12,820,187	\$	12,820,187	\$ 12,820,187				Completed; Final Cost
District-Wide ADA Compliance	\$ 2,000,000	\$ 2,000,000	\$	2,000,000	\$ 2,000,000				Projects in Process
District-Wide Communication System	\$ 7,200,000	\$ 5,282,072	\$	5,282,072	\$ 5,282,072				Completed; Final Cost
District-Wide Facility Repairs	\$ 98,000,000	\$ 94,959,837	\$	121,897,837	\$ 120,759,837				Current budget decreased by <b>(\$1.14M)</b> due to transfer of budget and scope to Seismic Upgrades for the Beaver Acres Roof
District-Wide HVAC Controls	\$ 800,000	\$ 800,000	\$	800,000	\$ 800,000				Projects in Process
Domestic / Fire Line Separation	\$ 800,000	\$ 977,120	\$	977,120	\$ 977,120				
Five Oaks MS Renovation & Expansion	\$ 21,100,000	\$ 28,001,419	\$	28,001,419	\$ 28,001,419	\$ 675,160		2.5%	Current contingency decreased by (\$175K) due to additional A/E fees, as well as existing conditions clarifications and corrections
Green Energy Technology	\$ 5,000,000	(Budget Moved to Other Projects)							Scope completed via new schools and rebuilds
Hazeldale K-5 Replacement	\$ 24,600,000	\$ 31,756,091	\$	31,756,091	\$ 31,756,091	\$ 120,024			In Close-Out; Construction Completed 2018
IT Data Center @ Capital Center	\$ 2,900,000	(Budget Moved to CC Project)							Scope completed via Capital Center Improvements
Kitchen Improvements	\$ 800,000	\$ 977,120	\$	977,120	\$ 977,120				Projects in Process
Land for new K-5 @ So. Cooper Mountain	\$ 3,000,000	\$ 7,800,000	\$	7,800,000	\$ 7,800,000				In Close-Out; Purchase completed 2019
Maintenance Facility Improvements Phase I	\$ 10,000,000	\$ 11,263,990	\$	11,263,990	\$ 11,263,990	\$ 554,042		5.2%	
McKay ADA Improvements	\$ 400,000	\$ 634,540	\$	634,540	\$ 634,540				Completed; Final Cost
New HS: Mountainside	\$ 109,000,000	\$ 184,135,294	\$	184,135,294	\$ 184,135,294	\$ 225,482			Current contingency decreased by (\$166K) due to the resolution of a subcontractor claim
New ES: Sato K5	\$ 25,000,000	\$ 38,175,000	\$	38,175,000	\$ 38,175,000	\$ 83,666			In Close-Out; Construction Completed 2017
New MS @ Timberland	\$ 51,600,000	\$ 61,371,096	\$	61,371,096	\$ 61,371,096	\$ 261,073			
Raleigh Hills K-8 Improvements	\$ 9,700,000	\$ 1,419,490	\$	1,419,490	\$ 1,419,490				Completed; Final Cost
Raleigh Hills K-8 Improvements (Funding Hold)	\$ -	\$ 11,821,753	\$	11,821,753	\$ 11,821,753				
Security Upgrades	\$ 10,000,000	\$ 14,601,033	\$	14,601,033	\$ 14,601,033				
Seismic Upgrades	\$ 4,200,000	\$ 15,809,688	\$	20,570,553	\$ 21,708,553				Current budget increased by <b>\$1.14M</b> due to transfer of budget and scope from District Wide Facility Repairs for the Beaver Acres Roof

## 2014 Bond Program Financial Status Report Financial Summary

Project List	iginal Budget Allocations	vised Approved urrent Budget	May-19 Est @ Comp		June-19 Est @ Comp	Net Continge	ncy Balance	Budget Summary Notes
SHS Title IX Compliance	\$ 2,000,000	\$ 4,285,317	\$ 4,285,317	\$	4,285,317			Completed; Final Cost
Springville K-8 Improvements	\$ 2,000,000	\$ 510,016	\$ 510,016	\$	510,016			Completed; Final Cost
Vose K-5 Replacement	\$ 24,800,000	\$ 33,924,036	\$ 33,924,036	\$	33,924,036	\$ 60,906		In Close-Out; Construction Completed 2017
William Walker K-5 Replacement	\$ 24,600,000	\$ 36,684,200	\$ 36,684,200	\$	36,684,200	\$ 1,516,431	4.3%	
Added Projects	\$ -	\$ 4,016,007	\$ 4,016,007	\$	4,016,007			
Program Contingency	\$ 45,400,000							
Program Inflation	\$ 52,800,000							
Pre-Bond Expenditure Reimbursements	\$ 1,000,000	\$ 998,828	\$ 998,828	\$	998,828	\$ -	I	Completed; Final Cost
Bond Management Costs	\$ 20,000,000	\$ 30,990,506	\$ 30,990,506	\$	30,990,506			
Bond Issuance Costs	\$ 6,000,000	\$ 4,000,000	\$ 4,000,000	\$	4,000,000			
Construction Subtotal	\$ 600,000,000	\$ 682,900,628	\$ 714,599,493	\$	714,599,493	\$ 9,293,654		
Learning Technology	\$ 56,000,000	\$ 56,000,000	\$ 56,000,000	\$	56,000,000	\$ -		
Critical Equipment	\$ 24,000,000	\$ 24,000,000	\$ 24,000,000	\$	24,000,000	\$ -		
Tech & Equip Subtotal	\$ 80,000,000	\$ 80,000,000	\$ 80,000,000	\$	80,000,000	\$ -		
Grand Totals	\$ 680,000,000	\$ 762,900,628	\$ 794,599,493	\$	794,599,493	\$ 9,293,654		Contingency Balance change of (\$596K)
Added Funding to Bond Program								
Bond Premium (First Bond Sale)	\$ 63,295,961							
Bond Premium (Second Bond Sale)	\$ 30,270,107							
Interest Earnings (First Bond Sale)	\$ 5,340,214							
Interest Earnings (Second Bond Sale)	\$ 13,236,261							
Other Additional Funding (see Tab)	\$ 14,582,469			_				
Grand Total Added Funding	\$ 126,725,012							
GRAND TOTAL 2014 BOND FUNDING	\$ 806,725,012							No change to Bond Funding
Program Reserve		\$ \$43,824,384	\$ 12,125,519	\$	12,125,519			No change to Program Reserve
Program Reserve + Project Contingencies							\$ 53,118,038	Change of (\$493K)

Source	Funding	Assigned to Projects	Assigned to gram Reserve	Budget Summary Notes
Remaining 2006 Bond Savings	\$ 576,615	Mountainside HS	\$ -	
Capital Center Rent Revenue Balance	\$ 433,385	Mountainside HS	\$ -	
Construction Excise Tax Revenue	\$ 1,130,655	Capital Center	\$ -	
Construction Excise Tax Revenue forecasted to 2021	\$ 5,021,577		\$5,021,577	
THPRD reimb.	\$ 449,783		\$ 449,783	
SB 1149 reimb.	\$ 2,357,045	<b>District-wide Repairs</b>	\$ -	
ETO reimb.	\$ 1,085,902	District-wide Repairs	\$ 1,036,241	
Facility grants	\$ 3,027,507		\$ 3,027,507	
Sato: TVWD Reimbursement	\$ 500,000	Sato K-5	\$ -	
TOTAL	\$14,582,469		\$9,535,108	


## 2014 Bond Program Financial Status Report Added Projects

Added Projects	Approved by & Date	Original Budget		d Approved nt Budget	May-19 st @ Comp	E	June-19 st @ Comp	Net Contingency Balance	Budget Summary Notes
Seclusion Rooms Alterations	Safety Comm 5/19/14		\$	99,368	\$ 99,368	\$	99,368	\$ -	Completed; Final Cost
Portable Relocations 2014	Sr LT 5/20/14		\$	591,685	\$ 591,685	\$	591,685	\$ -	Completed; Final Cost
Portable Relocations 2015	Sr LT 3/2015		\$	294,257	\$ 294,257	\$	294,257	\$ -	Completed; Final Cost
Title IX Projects - Group II	Sr LT 3/2015		\$	1,030,697	\$ 1,030,697	\$	1,030,697	\$ -	Completed; Final Cost
Classroom Door Locks	SB 6/18/18		\$	2,000,000	\$ 2,000,000	\$	2,000,000	\$ -	
Added Disists Total		*	¢	4 040 007					
Added Projects Total		\$ -	\$	4,016,007					

#### 2014 Bond Program Financial Status Report District-Wide Repair Projects "The \$98M"

Project	Initial E	Budget	Revised Approved Current Budget		May-19 Est @ Comp	June-19 Est @ Comp	١	Net Contingency E	Balance	Budget Summary Notes
Completed Projects	\$ 15	5,656,993	\$ 28,851,576	\$	28,851,576	\$ 28,851,576				Completed; Final Cost
Projects in Close-out	\$ 7	,387,338	\$ 19,901,911	\$	19,780,749	\$ 19,780,749	\$	1,401,147	7.6%	
District-Wide Auditorium Upgrades	\$ 4	,384,538	\$ 5,596,596	\$	6,563,549	\$ 6,563,549				
HVAC (BCA) 2017	\$ 1	,141,574	\$ 1,141,574	\$	1,141,574	\$ 1,141,574				
Cedar Mill Roof & HVAC	\$	742,000	\$ 4,108,052	\$	4,108,052	\$ 4,108,052	\$	348,702	9.3%	
Highland Park HVAC	\$ 1	,402,000	\$ 2,837,500	\$	2,873,500	\$ 2,873,500	\$	132,600	4.9%	
Highland Park Roof Replacement	\$	808,000	\$ 2,500,000	\$	2,500,000	\$ 2,500,000	\$	70,079	2.9%	
HVAC Controls User Interface Upgrade	\$	180,000	\$ 180,000	\$	180,000	\$ 180,000				
West TV Roof Replacement	\$	398,000	\$ 1,661,429	\$	1,416,021	\$ 1,661,429	\$	92,296	5.9%	Current budget increased by <b>+\$245K</b> due to received Design-Build proposal
Aloha-Huber Park Roof	\$	-	\$ 650,000	\$	650,000	\$ 650,000	\$	263,638	68.2%	
New Schools Post-Warranty Fund	\$	-	\$ 100,000	\$	100,000	\$ 100,000				
Maint Dept Repair & Improvement Projects*	\$ 6	6,590,246	\$ 6,590,246	\$	6,021,438	\$ 6,590,246				
Repair Projects Total	\$ 38	8,690,689	\$ 74,118,884	\$	74,186,459	\$ 75,000,675				
Repair Program Balance Available	\$ 59	,309,311	\$ 20,840,953	\$	21,911,378	\$ 19,959,162				
Repair Program EAC Balance				\$	25,800,000	\$ 25,800,000				
Repair Program Budget (Less Transfers In/Out)	-	,959,837			121,897,837	\$ 120,759,837				
*Budget and Est @ Comp. will increase each month as addition	onal Maintena	ance Dept	. managed Repair Projec	cts ar	e scheduled.					
Transfer Tracking										
Initial Budget	\$ 98	3,000,000								
SHS Repairs	\$ (1	,881,416)								
SHS Emergency Elect	\$	745,833								
Capital Center Building Repairs	\$ (2	2,280,000)								
Capital Center Building Repairs	\$ 1	,090,725								
Transfer From District Wide Communications System	\$	81,970								
SB 1149 Reimbursements	\$ 2	2,357,045								
ETO Reimbursements	\$	49,661								
Additional Funding for Bethany Repipe - Approved 2.6.18		,200,000								
AHS Roofing transferred to AHS Seismic		,053,000)								
Door Replacement(s) transferred to Security Upgrades	\$	(1,033)								
Additional Funding for AHP Roof - Approved 12.13.18	\$	650,000								
Transfer from Seismic Upgrades - Cedar Mill	\$	166,052								
Transfer from contingencies for Post-Warranty Fund	\$	100,000								
Cooper Mnt Roofing transferred to Cooper Mnt Seismic		(128,000)								
Beaver Acres Roofing transferred to Beaver Acres Seismic		,138,000)								
Balance	\$ 94	,959,837								

#### 2014 Bond Program Financial Status Report District-Wide Repair Projects Budget Allocation Rate



## 2014 Bond Program Financial Status Report Seismic Projects

Seismic Projects	Ori	ginal Budget		vised Approved Current Budget	I	May-19 Est @ Comp	E	June-19 Est @ Comp		ntingency ance	Budget Summary Notes
A/E Scoping/Surveys	\$	-	\$	193,895	\$	193,895	\$	193,895	\$-	0.0%	In Close-Out; Study completed 2019
Aloha HS	\$	1,732,898	\$	12,489,277	\$	18,388,142	\$	18,388,142	\$1,220,165	10.8%	
Beaver Acres ES	\$	1,714,444	\$	7,165,946	\$	6,027,946	\$	7,165,946	\$-	0.0%	Current budget increased by <b>+1.14M</b> due to the transfer of roof scope and budget from the District-Wide Facility Repairs project
Beaverton HS	\$	246,184	(Ві	udget Transferred Aloha HS)							Scope completed via BHS Gym Ceiling project
Cedar Mill ES	\$	144,771		Budget Moved to acility Repairs)							Scope in process via Cedar Mill Roof & HVAC project
Cooper Mt. ES	\$	361,703	\$	3,320,475	\$	3,320,475	\$	3,320,475	\$-	0.0%	Scheduled to begin 2021
(Projects Financially Complete)											
Seismic Projects Total	\$	4,200,000	\$	23,169,593	\$	27,930,458	\$	29,068,458			
TAPS Seismic Grant	\$	-	\$	(22,545)	\$	(22,545)	\$	(22,545)			
AHS Seismic Rehabilitation Grant	\$	-	\$	(2,500,000)	\$	(2,500,000)	\$	(2,500,000)			
Beaver Acres Seismic Rehabilitation Grant	\$	-	\$	(2,500,000)	\$	(2,500,000)	\$	(2,500,000)			
Cooper Mnt Seismic Rehabilitation Grant	\$		\$	(2,337,360)		•••••		(2,337,360)			
Seismic Program Bond Cost Balance	\$	4,200,000		,		20,570,553					
Seismic Program Less Transfers In/Out	\$	15.809.688					-				
The current project budget is fixed at \$15,809,688, which	may r	not match the cu	irrent	estimate at compl	ete	. Staff plan on	purs	suing additiona	I Rehabilitatio	on Grant fund	s, and there are additional funds/scope to be absorbed
from the District-Wide Facility Repair project. Projections	for ad	ditional funds w	ill be	forecasted at a late	er d	late (dependen	t on	staff's confide	nce level) as	the project m	oves between phases.
<b>- / - /</b>			-								
Transfer Tracking Initial Budget	\$	4.200.000									
Program Escalation	\$ \$	4,200,000									
AHS Roofing - From Facility Repairs	э \$	575,193					-				
Beaver Acres Roofing - From Facility Repairs	э \$	1,138,000									
AHS Roofing - Balance From Facility Repairs	\$	3,477,807									
Program Reserve - Approved by School Board	э \$	5,450,000	-								
Transfer to Facility Repairs - Cedar Mill	\$	(166,052)					-				
Cooper Mnt Roofing - From Facility Repairs	\$	128,000									
Balance		15,809,688					-				