



2015 Summer Projects

INFORMATION FOR COORDINATING SUMMER FACILITY USE WITH PROJECT WORK

May 2015

2015 Summer Projects

		Last day of school: June 12, 2015 Last day for teachers: June 15, 2015 First day for secretaries: August 24, 2015 First day for teachers: August 31, 2015 First day of school: September 8, 2015
		May Update: McKay Postponed. Further design work needed. March Update: WHS Roof Replacement removed from the list. Will occur Summer 2016, Raleigh Hills K-8 Phase 1 Added
Project	Scope of Work - Summary	Facilities/Schools Affected
Capital Center Building	East side: Reroof, seismic, HVAC replacement, SST remodel, CTP expansion. West side: HVAC controls & equipment, build-out of new IT Data Center	East side: no access 6/16-8/24; West side: some impacts, limited use possible with close coordination between HSS and Facilities.
Conestoga	Complete reroofing	No access, entire building 6/16-8/24
Jacob Wismer	Replacement of fire alarm system including wiring throughout the building, fire sensors, and alarm control panel. System will be disabled for most of summer.	No building use due to work in all building spaces
Raleigh Hills K-8- Phase 1	Addition of 2 classrooms and gym ceiling repairs.	No access to gym or West side of building; 6/16-8/24. All fields will be closed for use.
Sexton Mountain	Replacement of fire alarm system including wiring throughout the building, fire sensors, and alarm control panel. System will be disabled for most of summer.	No building use due to work in all building spaces
Sunset High School	Remodel existing locker rooms; building addition for team rooms.	No access to locker room area 6/16-8/24. Restricted access to SW area due to building addition 6/15 - 8/24
Sunset HS Stadium Turf Replacement	New artificial turf at football / soccer stadium	No field access: 5/25-8/24
Springville K-8	Extend covered play structure; add 3rd portable classroom building	No access to courtyard area or covered play area.
Districtwide Security Upgrades; Phase I	Phase I: Hardening building perimeter and main entrances	No Impact- <i>Elementary Schools</i> : Findley, Fir Grove, Hazeldale, Hiteon, Raleigh Hills, Scholls Heights, Vose, William Walker. <i>Middle Schools</i> : Cedar Park, Highland Park, Meadow Park, Whitford <i>Option Schools</i> : ACMA
District WIFI Network	Technology upgrade	No impact; short scheduled outages
Telecom Infrastructure Phase 4	Preparation of all school portables and ancillary facilities (Maintenance; HVAC Modular; TSC; 5th St. N & S; Allen; Spec. Ed Admin) frame rooms for VoIP conversion.	No impact; short scheduled outages
VoIP Telephone Implementation	Replace entire District phone system	No impact; short scheduled outages



2015 Summer Construction Program Schedule

Schedule

Project	June 7-13	June 14-20	June 21-27	June 28-July 4	July 5-11	July 12-18	July 19-25	July 26-August 1	August 2-8	August 9-15	August 16-22	August 23-29	August 30-Sept. 5
Capital Center Building		Eastside- No Access/Westside- Limited Use in coordination with HSS and Facilities											
Conestoga		No Access throughout entire building											
Jacob Wismer		No Access throughout entire building											
Raleigh Hills K-8- Phase 1		No Access to Gym or West side of building. All fields will be closed.											
Sexton Mountain		No Access throughout entire building											
Sunset High School		No Access to locker room area/Restricted access to Southwest building											
Sunset HS Stadium Turf Replacement	No Field	Access to locker room area/Restricted access to Southwest building											
Springville K-8		No Access to Courtyard Area or Covered Play Area											
Districtwide Security Upgrades; Phase 1		No Impact- Findley, Fir Grove, Hazeldale, Hiteon, Raleigh Hills, Scholls Heights, Vose, William Walker, Cedar Park, Meadow Park, Whitford, ACMA											
District WiFi Network		No Impact											
Telecom Infrastructure Phase 4		No Impact											
VoIP Telephone Implementation		No Impact											

***Westview Roof to be replaced- Summer 2016**

***McKay Postponed. Further design work needed.**